

PUBLIC NOTICE

12 June 2025

Rand Water Shutdown Update: Major Progress Achieved – Community Urged to Stay Informed

The Municipality wishes to inform the community and all relevant stakeholders of the latest developments regarding the ongoing Rand Water shutdown and associated maintenance work on the reservoir infrastructure. This shutdown forms a critical part of our planned preventative maintenance strategy and is essential to ensuring the safety, reliability, and sustainability of water supply across our region.

We are pleased to report that the first three key milestones have been successfully completed as depicted in the table below.

Item	Activity	Planned (days)	Schedule		Progress Achieved
			Start	Finish	
1	Isolate and drain the reservoir	4	30/05/2025	2/6/2025	100%
2	Clean the reservoir for inspection	7	3/6/2025	9/6/2025	100%
3	Conduct a Dam Safety Inspection	1	10/6/2025	10/6/2025	100%
4	Prepare the reservoir for recommissioning	4	11/6/2025	14/06/2025	50%
	Total duration	16			

Our technical teams are working diligently to ensure the remaining activities are finalized within the allocated timeframe, ensuring a smooth and secure return of the reservoir to service.

The total duration of the planned work spans 16 days, and we are pleased to confirm that the project is progressing according to plan. We understand that maintenance of this nature may cause temporary disruptions in water supply, and we sincerely appreciate the patience, understanding, and support of

our residents and stakeholders during this period.

As we move toward the final stages of this critical operation, we remain fully committed to transparency and continuous communication. Regular updates will continue to be shared via official platforms to keep the public well-informed of progress and any developments that may affect water availability.

Your support is invaluable as we work together to build a more resilient and dependable water infrastructure for our communities. This project is not only a response to current needs but also an investment in our shared future.

ISSUED BY: COMMUNICATIONS UNIT

METSIMAHOLO LOCAL MUNICIPALITY

